

BTMA Daily Report

Wednesday, November 11, 2009

Weather: 47 to 54 F Rain

Contract No 1 Collection and Conveyance Lines – Village of Frystown

Joao & Bradley: None

No Work

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 3:00 pm

Driveway

Marks Contracting placed and compacted stone at the driveway to the Frystown waste water treatment plant.



Frystown Waste Water Treatment Plant Driveway Entrance

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: None

No Work

Contract No 8 Electrical

JB Electric: 7:00 am to 3:00 pm

Frystown WWTP

JB Electric began installing the exterior lights mounted to the Frystown control building. JB Electric continued to pull wires in the control building. Met-Ed terminated the service cable in the utility transformer.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Helen Printz	8380 Lancaster Ave.	Bethel-56	
John Seiverling	8405b Lancaster Ave.	Bethel-57	
Peiffer's General Store	8495 Lancaster Ave.	Bethel-58	
Dale & Jeanette Woodward	8444 Lancaster Ave.	Bethel-59	
Dean Klopp	8395 Lancaster Ave.	Bethel-60	
Mark Light	8491 Lancaster Ave.	Bethel-61	