

BTMA Daily Report

Thursday, November 12, 2009

Weather: 44 to 51 F Mostly Cloudy

Contract No 1 Collection and Conveyance Lines – Village of Frystown

Joao & Bradley: None

No Work

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 4:00 pm

Sanitary Sewer Lateral

Marks Contracting began installing the sanitary sewer lateral for the existing Bethel Township municipal building. Marks Contracting installed 142 feet of 4" diameter SDR35 PVC sanitary sewer pipe from the control building lateral to the municipal building.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: None

No Work

Contract No 8 Electrical

JB Electric: 7:00 am to 3:00 pm

Frystown WWTP

Met-Ed terminated the service cable at the utility pole. JB Electric completed installation of the exterior lights on the control building. JB Electric pulled wire for the emergency generator.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Doug Drescher	8483 Lancaster Ave.	Bethel-62	
Richard Klopp	9662 Old Route 22	Bethel-63	
Bethel Fire Co.	9685 Old Route 22	Bethel-64	
Ned Cornelius	210 Legion Dr.	Bethel-65	