

BTMA Daily Report

Wednesday, November 25, 2009

Weather: 48 to 50 F Cloudy

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: 7:30 am to 9:00 am

IK Stoltzfus (Subcontractor) 8:00 am to 9:00 am

Lancaster Ave. Wet Well

IK Stoltzfus had Marks Contracting pump the sewage level down in the Lancaster Ave. wet well so that IK Stoltzfus could verify an epoxy patch they had placed on a failed area (south wall) in the polyurethane tank liner.

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: None

No Work

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: 8:00 am to 1:30 pm

Frystown WWTP

TMI began installing 1" and ½" copper water supply pipes in the Frystown control building.

Contract No 8 Electrical

JB Electric: 7:00 am to 2:45 pm

Frystown WWTP

JB Electric continued terminating wires in both power panels and in the transformer switch panel.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Gilbert & Chieko Bashore	21 Legion Dr.	Bethel-91	
John & Anita Liss	90 Legion Dr.	Bethel-92	