

---

## BTMA Daily Report

---

Monday, December 14, 2009

Weather: 38 to 46 F Cloudy

---

### Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

**No Work**

---

### Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

**No Work**

---

### Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

**No Work**

---

### Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: None

IK Stoltzfus (Subcontractor): 8:00 am to 2:00 pm

**Frystown WWTP**

IK Stoltzfus applied the polyurethane liner (sherflex) to the wet well. They also made repairs to damaged areas in the Polyurethane liner in the floor of the EQ tank. The damage was caused by scaffolding being moved across the floor of the EQ tank before the polyurethane liner had sufficient time to cure.

---

## Contract No 6 Mechanical (HVAC)

Shannon Smith: None

**No Work**

---

## Contract No 7 Plumbing

TMI Commercial: None

**No Work**

---

## Contract No 8 Electrical

JB Electric: 7:00 am – 3:00 pm

### **Frystown WWTP**

JB Electric made wire terminations in the main system panel in the Frystown control building.

---

## Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

<b>Name</b>	<b>Address</b>	<b>System</b>	<b>Remarks</b>
<b>Keith &amp; Lynda Haring</b>	271 Salem Rd.	Bethel-110	
<b>David &amp; Bernadette Zimmerman</b>	8490 Lancaster Ave.	Bethel-111	
<b>Jesus &amp; Rosablo Avila</b>	8440 Lancaster Ave.	Bethel-112	
<b>Carl Kauffman</b>	299 Salem Rd.	Bethel-113	