
BTMA Daily Report

Tuesday, December 22, 2009

Weather: 26 to 36 F Cloudy

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 3:00 pm

Promax Fence (Subcontractor): 8:00 am to 2:00 pm

Frystown WWTP

Marks Contracting worked towards completing punch list items.

Promax Fence installed fence fabric to the fence posts on the south side of the WWTP site.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: 8:00 am to 3:00 pm

Frystown WWTP

TMI Commercial labeled the water supply pipes and relocated the water closets supply pipe that was in conflict with a grab bar. This work was performed in the Bethel control building. TMI also continued installing water supply pipes in the Frystown control building.

Contract No 8 Electrical

JB Electric: 7:00 am to 3:00 pm

Frystown WWTP

JB Electric installed the receptacle for the influent composite screen sampler and completed punch list items. This work was performed on the Frystown WWTP site.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Lloyd & Patricia Dundore	9751 Old Rt. 22	Bethel-121	
John & Nancy Bicher	9540 Old Rt. 22	Bethel-122	