

BTMA Daily Report

Thursday, October 1, 2009

Weather: 39 to 57 F Sunny

Contract No 1 Collection and Conveyance Lines – Village of Frystown

Joao & Bradley: None

No Work

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: 11:00 am to 3:00 pm

Lancaster Avenue Pump Station – Topsoil Placement

Marks Contracting placed and graded topsoil to the south portion of the site.

Old Route 22 Pump Station – Bituminous Wearing Course Preparation

Marks Contracting swept the driveway and parking lot of the Old Route 22 pump station in preparation for placement of bituminous wearing course.

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 3:00 pm

Removal of Elliptical Drain Pipe

Marks Contracting removed the elliptical drain pipe at the driveway entrance to the Frystown WWTP.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: 8:00 am to 3:00 pm

Frystown WWTP

TMI Commercial installed the 1-1/2" diameter copper water supply line from the control building to the influent screen structure and the two water hydrants.



Water Line Installation at Frystown Waste Water Treatment Plant

Contract No 8 Electrical

JB Electric: 7:00 am to 2:30 pm

Frystown WWTP

JB Electric continued installation of electrical conduit in the ceiling of the control building. JB Electric placed 4 cubic yards of 4,000 psi concrete for the standby generator pad outside of the control building.



Concrete Placement for Generator Pad Outside of Frystown WWTP Control Building