

BTMA Daily Report

Friday, October 9, 2009

Weather: 55 to 73 F Rain (am) Cloudy (pm)

Contract No 1 Collection and Conveyance Lines – Village of Frystown

Joao & Bradley: None

No Work

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 1:30 pm

Swale Construction

Marks Contracting began constructing a swale from the end wall at the driveway towards the Little Swatara Creek.



Swale Construction along Camp Swatara Road near the Driveway to Frystown WWTP

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: None

No Work

Contract No 8 Electrical

JB Electric: 7:00 am to 2:30 pm

Frystown WWTP

JB Electric completed the installation of the conduits from the floor to the main distribution panel. JB Electric began to make penetrations in the wall that partitions the blowers and the pumps for the installation of the conduit in the process control panel.