

BTMA Daily Report

Wednesday, November 4, 2009

Weather: 32 to 49 F Cloudy

Contract No 1 Collection and Conveyance Lines – Village of Frystown

Joao & Bradley: None

No Work

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 2:30 pm

Subcontractor: Brandt's Carpentry: 7:00 am to 12:00 Noon

Control Building

Subcontractor Brandt's Carpentry installed the vinyl windows in the control building.

Grading

Marks Contracting graded along the north property line of the site.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: None

No Work

Contract No 8 Electrical

JB Electric: 7:00 am to 3:00 pm

Frystown WWTP

JB Electric pulled wires inside the control building.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Ralph Bowman	8393 Lancaster Ave.	Bethel-40	