

BTMA Daily Report

Thursday, November 5, 2009

Weather: 33 to 51 F Cloudy With Periods of Rain

Contract No 1 Collection and Conveyance Lines – Village of Frystown

Joao & Bradley: None

No Work

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 3:00 pm

Grading

Marks Contracting continued grading along the north property line of the site. Marks Contracting removed excess topsoil pile located behind the field office trailer.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: None

No Work

Contract No 8 Electrical

JB Electric: 7:00 am to 3:00 pm

Frystown WWTP

JB Electric installed wire brackets in the utility transformer box as required by Met-Ed. JB Electric pulled wires for the exterior lights surrounding the waste water treatment plant.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Carl Giorgio	9531 Old Route 22	Bethel-41	
Ralph Bowman	8387 Lancaster Ave.	Bethel-42	
Ruth Pisco	9781 Old Route 22	Bethel-43	
Carl Giorgio	9533 Old Route 22	Bethel-44	