

BTMA Daily Report

Monday, November 16, 2009

Weather: 42 to 61 F Sunny

Contract No 1 Collection and Conveyance Lines – Village of Frystown

Joao & Bradley: None

No Work

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 3:00 pm

Driveway and Parking Lot

Marks Contracting continued spreading and compacting 2A stone in the driveway and parking lot of the waste water treatment plant. Marks Contracting set the concrete pad for the sampler in preparation for the bituminous concrete paving.



Frystown Waste Water Treatment Plant Entrance

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: None

No Work

Contract No 8 Electrical

JB Electric: 7:00 am to 3:00 pm

Frystown WWTP

JB Electric pulled wire from the main system panel to the composite sampler. JB Electric made terminations in the influent screen control panel and the in waste water treatment plant. JB Electric made terminations in the disconnect switch boxes for the WAS pumps, dose pumps and the decant pump.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Alson Shirk	9780 Old Route 22	Bethel-68	
Bethel Fire Co.	9675 Old Route 22	Bethel-69	
Elizabeth Younker	8487 Lancaster Ave.	Bethel-70	