
BTMA Daily Report

Monday, November 30, 2009

Weather: 38 to 50 F Rain

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: None

Promax Fence (subcontractor): 7:00 am – 11:00 am

Security Fencing

Promax Fence placed fence posts in concrete surrounding the Frystown WWTP. Promax received concrete from Boger Concrete.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: None

No Work

Contract No 8 Electrical

JB Electric: 7:00 am to 3:00 pm

Frystown WWTP

JB Electric continued to pull wire inside the control building at the Frystown WWTP.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
None			