
BTMA Daily Report

Thursday, December 3, 2009
Weather: 45 to 57 F Windy

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: 9:00 am to 2:00 pm

Pump Stations

Marks Contracting cleaned and began completing various punch list items in both the Lancaster Ave. and Old Route 22 Pump Stations.

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 9:00 pm
Dutchland (subcontractor): 11:30 am – 12:00 pm

Frystown WWTP

Marks Contracting removed equipment and the job site trailer from the site.
Dutchland began pumping water from the north side monitoring well.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: 8:00 am to 12:45 pm

Frystown WWTP

TMI began installing water supply pipe (1 ½ " copper) from the well tank in the blower room to the well pipe penetration in the basement.

Contract No 8 Electrical

JB Electric: 7:00 am to 3:00 pm

Frystown WWTP

JB Electric installed and connected the interior emergency lighting as well as the exterior flood lights for the Frystown control building. They also continued making wire terminations in the main system control panel.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Deborah Cornelius	9674 Old Rt. 22	Bethel-98	
Carl & Beverly Diem	9740 Old Rt. 22	Bethel-99	