

BTMA Daily Report

Friday, December 4, 2009
Weather: 34 to 47 F Cloudy

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: None

Dutchland (subcontractor): 7:00 am – 12:00 pm

IK Stotlzfus (subcontractor): 10:00 am to 10:30 am & 2:00 pm to 3:30 pm

Frystown WWTP

Dutchland replaced the damaged aluminum hand railing on the north side of the WWTP. They also pumped water from the equalization tank and surrounding tanks in the WWTP.

IK Stotlzfus was on site to inspect the condition of the structures that will receive the polyurethane liner. They also place tarps over all the structures.

***The wet well has 2 active leaks. One leak is on the north wall to the left of the sewage discharge pipe. The other is just below the northern most suction line.**

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: 9:00 am to 3:00 pm

Frystown WWTP

TMI continued installing water supply pipe (1 ½ " copper) from the well tank in the blower room to the well pipe penetration in the basement. They also installed both 200 micron water filters and the pump pressure switch.

Contract No 8 Electrical

JB Electric: 7:00 am to 2:30 pm

Frystown WWTP

JB Electric continued pulling wire and making terminations for various equipment in the Frystown control building. They also installed covers on the control building's exterior receptacles.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

| Name | Address | System | Remarks |
|------------------------------------|-----------------|---------------|----------------|
| Alfred & Sharon Kreiser | 9795 Old Rt. 22 | Bethel-100 | |