

BTMA Daily Report

Monday, December 7, 2009
Weather: 23 to 36 F Cloudy

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 3:00 pm
Dutchland (Subcontractor): 7:00 am to 12:00 pm
IK Stoltzfus (Subcontractor): 7:00 am to 5:00 pm

Frystown WWTP

Marks Contracting cleaned the inside of the control building and calked the joint between the walls and floor.

Dutchland began repairing leaks in the wet well (discovered Friday 12/4/09).

IK Stoltzfus began drying and sand blasting the wet well EQ tank, flow splitter and screen structure in preparation to apply the polyurethane liner.



Subcontractor IK Stoltzfus Sandblasting the Concrete Surface of the Wet Well at Fzystown WWTP

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: 8:00 am to 3:30 pm

Frystown WWTP

TMI continued installing copper water supply pipes in the Frystown control building.

Contract No 8 Electrical

JB Electric: None

No Work

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Philip & Mary Gregg	9741 Old Rt. 22	Bethel-101	
Dorothy Wartluft	9670 Old Rt. 22	Bethel-102	