
BTMA Daily Report

Tuesday, December 8, 2009

Weather: 32 to 42 F Sunny

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 12:00 pm

Dutchland (Subcontractor): 12:00 pm to 1:00 pm

IK Stoltzfus (Subcontractor): 7:00 am to 5:00 pm

Frystown WWTP

Marks worked towards completing punch list items in the control building.

Dutchland was on site to verify that active leaks in the wet well have been eliminated.

IK Stoltzfus applied primer (Dura-Bond 235) to the flow splitter, EQ tank and influent screen structure.



Subcontractor IK Stoltzfus Applying Primer to the Equalization Tank at the Frystown WWTP

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: 8:00 am – 4:00 pm

Frystown WWTP

TMI installed the water softener and continued installing the copper water supply pipes in the Frystown control building.

Contract No 8 Electrical

JB Electric: None

No Work

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Dwight & Beverly Miller	8496 Lancaster Ave.	Bethel-103	
Kevin Darcas	8421 Lancaster Ave.	Bethel-104	
Kenn Krammes	8467 Lancaster Ave.	Bethel-105	
Joseph Centini	8459 Lancaster Ave.	Bethel-106	