

BTMA Daily Report

Wednesday, December 9, 2009

Weather: 32 to 42 F Cloudy

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: 7:00 am – 1:00 pm

Bethel WWTP

Marks Contracting cleaned and caulked (with Sika 1A) the joint between the walls and the floor in the control building.

*The control building's roof is leaking. Water is visible on the western most bathroom wall and floor. Marks Contracting was made aware of the problem.

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 1:00 pm to 3:00 pm

IK Stoltzfus (Subcontractor): 11:00 am to 5:00 pm

Frystown WWTP

Marks Contracting worked towards completing punch list items in the control building.

IK Stoltzfus applied primer (Dura-Bond 235) to the wet well. IK Stoltzfus also applied patching material (steel seam) to imperfections in the screen structure, IQ tank and flow splitter.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: 10:30 am – 3:30 pm

Frystown WWTP

TMI continued installing copper water supply pipes in the Frystown control building.

Contract No 8 Electrical

JB Electric: None

No Work

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
None			