

BTMA Daily Report

Friday, December 11, 2009
Weather: 18 to 29 F Windy

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: None

IK Stoltzfus (Subcontractor): 7:00 am to 2:30 pm

Frystown WWTP

IK Stoltzfus applied the polyurethane liner (sherflex) to the equalization tank. They also applied patching material (Steel Seam) to rough areas of the wet well.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: 12:00 pm – 3:00 pm

Frystown WWTP

TMI installed the electric hot water heater and continued installing copper water supply pipes in the Frystown control building.

Contract No 8 Electrical

JB Electric: 7:00 am – 3:00 pm

Frystown WWTP

JB Electric terminated wires in the grinder pump and well pump control panels in the Frystown control building.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Daniel & Mary Hurst	9720 Old Rt. 22	Bethel-109	