

BTMA Daily Report

Tuesday, December 15, 2009
Weather: 36 to 49 F Cloudy

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None
Dutchland (Subcontractor): 8:00 am to 2:00 pm

Bethel WWTP

Dutchland is working towards completing punch list items. Today they changed the configuration of the aluminum hand rail on the WWTP.

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: None
IK Stoltzfus (Subcontractor): 7:00 am to 2:00 pm

Frystown WWTP

IK Stoltzfus made repairs to damaged areas in the polyurethane liner in the wet well and influent screen structure. They used brush grade Sherflex to make the repairs. They also removed all of their equipment from the site.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: 8:00 am to 3:30 pm

Frystown WWTP

TMI continued installing copper water supply pipes in the Frystown control building.

Contract No 8 Electrical

JB Electric: 7:00 am – 3:00 pm

Frystown WWTP

JB Electric continued making wire terminations in the main system panel in the Frystown control building.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Allen & Beatrice Brown	9770 Old Rt. 22	Bethel-114	
Rodney Manbeck	4 Legion Dr.	Bethel-115	
Jay & Maureen Mumma	9630 Old Rt. 22	Bethel-116	
Jay & Maureen Mumma	9632 Old Rt. 22	Bethel-117	