

BTMA Daily Report

Wednesday, December 16, 2009
Weather: 26 to 37 F Windy

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: 9:30 am to 11:30 am

Bethel WWTP

Marks Contracting installed a stainless steel guard to protect the bubbler line where it penetrates the floor in the Lancaster Ave. pump station. They also repaired the conduit penetrations in both the Lancaster Ave. and Old Rt. 22 pump stations.

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

Dutchland (Subcontractor): None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 3:00 pm

IK Stoltzfus (Subcontractor): None

Frystown WWTP

Marks Contracting installed the floats and aluminum gates in the influent screen structure. They also installed the sewage grinder (Muffin Monster) in the wet well.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: 10:00 am to 3:00 pm

Frystown WWTP

TMI installed the utility sink and continued installing copper water supply pipes in the Frystown control building.

Contract No 8 Electrical

JB Electric: 7:00 am – 3:00 pm

Frystown WWTP

JB Electric continued terminating wires in the main system panel in the Frystown control building.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Keith & Lynda Haring	270 Salem Rd.	Bethel-118	