

BTMA Daily Report

Thursday, December 17, 2009

Weather: 23 to 32 F Sunny

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

Dutchland (Subcontractor): None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 3:00 pm

Envirep (Subcontractor): 8:30 am to 12:00 pm

Frystown WWTP

Envirep performed a prestart up service on the Gorman Rupp pumps. They directed JB Electric to change the wiring to the pumps.

Marks Contracting installed the aluminum hand rail surrounding the influent screen. They also began installing the aluminum grating over the influent screen structure.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: None

No Work

Contract No 8 Electrical

JB Electric: 7:00 am – 3:00 pm

Frystown WWTP

JB Electric terminated wires in the process control panel, influent screen and influent screen control panel. They also rewired the Gorman Rupp pumps.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Phyllis Lape	8389 Lancaster Ave.	Bethel-119	