

BTMA Daily Report

Friday, December 18, 2009
Weather: 20 to 31 F Cloudy

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None
T3 Painting (Subcontractor): 7:00 am to 2:00 pm

Bethel WWTP

T3 Painted various equipment and touched up paint in both the Lancaster Ave. and Old Rt. 22 pump stations.

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None
Dutchland (Subcontractor): 10:00 am to 1:00 pm
Brandts Carpentry (Subcontractor):

Bethel WWTP

Dutchland worked towards completing punch list items.
Brandts Carpentry painted the drip edge on the control building.

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 3:00 pm
Dutchland (Subcontractor): 7:00 am to 10:00 am

Frystown WWTP

Dutchland worked towards completing punch list items in the WWTP.
Marks Contracting completed the installation of the aluminum hand rail and grating on the influent screen structure.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: None

No Work

Contract No 8 Electrical

JB Electric: 7:00 am to 3:00 pm

Frystown WWTP

JB Electric rewired the Gorman Rupp pump and completed punch list items in the Frystown control building.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Juana & Tapia Sanchez	9582 Old Rt. 22	Bethel-120	