

BTMA Daily Report

Monday, December 21, 2009

Weather: 28 to 37 F Cloudy

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 3:00 pm

T3 Painting (Subcontractor):

Frystown WWTP

Marks Contracting removed equipment from the site and preformed general site cleanup.

T3 painted the hand rail and electrical conduits in the control building.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: 8:00 am to 3:00 pm

Frystown WWTP

TMI Commercial continued installing copper supply pipes in the Frystown control building.

Contract No 8 Electrical

JB Electric: 7:00 am to 3:00 pm

Frystown WWTP

JB Electric worked towards completing punch list items in the control building.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
None			