

BTMA Daily Report

Wednesday, December 30, 2009

Weather: 17 to 30 F Cloudy

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: None

ProMax Fence (Subcontractor): 7:00 am to 4:30 pm

Frystown WWTP

Promax Fence continued auguring for the remaining fence posts surrounding the Frystown WWTP. They also set the top rail on the posts that were set in concrete yesterday. They placed concrete in the footings for the fence posts at several additional locations. The concrete was delivered by Berks Products.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: None

No Work

Contract No 8 Electrical

JB Electric: 7:00 am to 2:00 pm

Frystown WWTP

JB Electric worked on electrical connections inside the control building and at the emergency generator.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Wesley Weiant	9551 Old Rt. 22	Bethel-127	
Barry Stamm	9570 Old Rt. 22	Bethel-125	Done today/no show on 12/24