

BTMA Daily Report

Wednesday, February 3, 2010

Weather: 25 to 38 F Partly Cloudy

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

Dutchland: (Sub- Contractor) 8:00am -1:00pm

WWTP

Dutchland pumped the water from the clarifying tank in train #2.

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: None

Dutchland: (Sub- Contractor) 8:00am -1:00pm

W.G. Malden: (Sub-Contractor) 8:00am-12:00pm

WWTP

Dutchland performed tests in the clarifying tank in train 1 and discovered water leaking around the link seal surrounding effluent pipe penetration. Dutchland will pump the clarifying tank and perform the necessary repairs this week.

W.G. Malden installed the chart recorder and programmed both the influent and effluent samplers. (See Picture below)



Chart Recorder

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: None

No Work

Contract No 8 Electrical

JB Electric: 7:00 am to 3:00 pm

Frystown WWTP

JB Electric continued installing the heat trace on the WAS/RAS pipe ball valves in the clarifying tank in train 2.

Bethel WWTP

JB Electric continued completing the installation of the heat trace on the WAS/RAS pipe ball valves in the both clarifying tanks. (See picture below)



Heat Trace

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
None			