

BTMA Daily Report

Friday, May 7, 2010

Weather: 45 to 70 Cloudy

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: 7:00am to 3:00pm

Route 78 Sewer Crossing

Marks Contracting stripped and stocked topsoil from the temporary construction easement south of route 78. Marks also set 10 yards of concrete in the north side of the boring pit creating a 4 foot thick concrete wall. This wall is constructed to enable Marks Contracting to be more precise in guiding the boring bit under Route 78.

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 11:00am to 3:00pm

WWTP SITE

Marks Contracting regarded, seeded and mulched the area surrounding the UV disinfection chamber. Please see the photo below.



(Newly graded area surrounding the UV Disinfection Chamber)

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: 10:00 am to 3:00pm

Frystown WWTP

TMI Commercial insulated the flexible water line supplying the influent screen.

Bethel WWTP

TMI Commercial insulated the flexible water line supplying the influent screen. Please see the photo below.



(Insulated Water Supply Line)

Contract No 8 Electrical

JB Electric: None

No Work

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Jacob & Diane Burkholder	36 Seymour Dr.	Frystown-039	
Susan McGuire	432 Frystown Rd.	Frystown-040	