



155 E. Front Street (rear) Lititz, PA 17543
Phone (717) 625-1930 Fax (717) 625-1931

July 7, 2010

Bethel Township Municipal Authority
PO Box 24
Bethel, PA 19507
ATTN: David Younker, Chairman

RE: Monthly Report for June '10

Dave and Board Members,

This office has been working on the following items this past month and would like to update the Board as follows: (items denoted with "*" have accompanying information in the Board's packet. Items denoted with "***" have been forwarded to board members prior correspondence this month).

ACTION ITEMS FOR BOARD (POTENTIAL VISITORS):

1. **BCIDA Development:** This office has completed some preliminary ground work in the review, permitting and construction of the proposed Brown Road pump station and will continue as necessary in this regard.
2. **Horning's Market:** This office received a revised plan package this month and has issued our review comments (separate letter) that should be further addressed.

FINANCING MATTERS (PENNVEST & PENNWORKS):

3. *This office is recommending payment of invoices (separate correspondence to the Board) for the construction project for the following listed contracts (through to 6/25/10) which would require Board action for payment. The payment details are attached (separate correspondence) and summarized as follows:
 - a. Contracts # 1, 2, 4 & 5 – NO PAYMENTS submitted this period.
 - b. * Contract # 3 Bethel Pump Stations and appurtenances (see attached).
 - c. * Contract # 6 Mechanical Systems for WWTP and appurtenances (see attached).
 - d. * Contract # 7 Plumbing Systems for WWTP and appurtenances (see attached).
 - e. * Contract # 8 Electrical Systems for WWTP and appurtenances (see attached).

CONSTRUCTION MANAGEMENT AND LOGISTICS:

4. Our inspection reports are available to the Board members (via our website) and can be furnished (paper copies) upon request. In summary the work has been progressing as follows:
 - a. **Contract # 1 (FRYSTOWN COLLECTION LINES)** – This office has begun the one year warranty inspection (maintenance bond) as required and will issue any corrective actions necessary prior to the effective date expiring

(7/31/10). Therefore, any outstanding corrective work should be brought to our attention so it can be included at this time.

- b. **Contract # 2 (BETHEL COLLECTION LINES)** - The Change of Scope for the Northern Extension is awaiting final easements so the closing can be scheduled and construction commenced.
- c. **Contracts # 3 – # 5 (BETHEL & FRYSTOWN)** The work on the various contracts is wrapping up and continues primarily with punch list work.
- d. **Contracts # 6 - # 8 (M.E.P. Work Bethel & Frystown).** Various punch list work remaining.

OTHER MATTERS REQUIRING BOARD REVIEW AND/OR ACTION:

5. Sewer Connections and non-residential users:
 - a. Conservative Baptist Church Sewer Connection (Frystown). We have not received the cost proposal to date from Marks Contracting for this work.
 - b. Wilken's Trailers site. In reviewing a waiver request and a connection plan for this site we were going to request plan revisions consistent with both the current Township requirements (current Authority standards) as well as the proposed Authority regulations. These requirements will require flow monitoring and sampling devices consistent with the elementary school site.
6. NORTHERN EXTENSION (Klahr Road).
 - a. Upon the Authority securing the remaining easement the PENNVEST loan closing can be scheduled within approximately 2 weeks. The closing is required prior to the notice to proceed being issued for the work.
 - b. As a follow up to our discussion last month on the possible water line (same casing pipe under I-78) we are still waiting on a final determination and requirements from PADEP.

JOINT MATTERS COORDINATING WITH THE BOARD'S SOLICITOR AS REQUIRED:

7. BCIDA Development. The developer (BCIDA) is proposing changes to the current agreement with BTMA and should present this to the Board early next week for further review and consideration in this matter.
8. Process Design Report for Wastewater Treatment Plants. This office has provided supplemental documents for this matter which is now under Liz's review.
9. Non-residential Users requirements. We continue our work with Liz and her office to establish a consolidated document for the Authority's review and consideration on this matter.

Sincerely,

Vision Engineering, Inc.

Bethel Township Municipal Authority Engineer

John K. Roche, P.E.

cc: Elizabeth Magovern, Esq. (w/attachments)