Vision Engineering Inc. | Bethel Township Municipal Authority

BTMA Daily Report

Thursday, October 29, 2009
Weather: 51 to 57 F Cloudy

Contract No 1 Collection and Conveyance Lines – Village of Frystown

Joao & Bradley: None

No Work

Contract No 2 Collection and Conveyance Lines – Village of Bethel

Marks Contracting: None

No Work

Contract No 3 Pump Stations – Village of Bethel

Marks Contracting: None

No Work

Contract No 4 Waste Water Treatment Plant – Village of Bethel

Marks Contracting: None

No Work

Contract No 5 Waste Water Treatment Plant – Village of Frystown

Marks Contracting: 7:00 am to 12:00 Noon
Subcontractor: Union Painters: 6:45 am to 1:00 pm

Influent Screen Structure
Marks Contracting installed the emergency bypass gates in the influent screen structure.

Control Building - Paint
Subcontractor Union Painters applied a coat of paint to the interior of the control building.

Contract No 6 Mechanical (HVAC)

Shannon Smith: None

No Work

Contract No 7 Plumbing

TMI Commercial: None

No Work

Contract No 8 Electrical

JB Electric: 7:00 am to 3:00 pm
Subcontractor: Tony Farrel: 7:00 am to 2:00 pm

Frystown WWTP
JB Electric continued to pull wires in the control building. Met-Ed placed the electric service cable from the utility pole to the utility transformer. Subcontractor Tony Farrel covered the service line with appropriate backfill.

Lateral Hookups

The following residents from the Village of Frystown and Bethel connected to the new sewage system:

Name	Address	System	Remarks
Gene Brown	8425 Lancaster Ave.	Bethel-28	
Drew McComsey	9669 Old Route 22	Bethel-29	